

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20191872  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	John DiMauro	Partial	Monday, May 11, 2020

Informational:

1 Misc

The crew installed the remainder of Line B. The crew set MH B-2 and poured the invert for the MH. All service laterals for lots 109 - 120 are installed. The crew was preparing to pour the trench checks for the service laterals this afternoon. Photos of the work are uploaded into the system. I will return tomorrow for further inspection of the trench checks.

**Comments:**