

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191872
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John DiMauro	Partial	Tuesday, May 12, 2020

Informational:	
1 Misc	Redford Construction is on site installing Sanitary Line B. The crew stubbed out of MH B-1 and installed approx 365' ft of the 8" main from station 1+00 to approx 3+65. Service stubs are installed for lots 109-111 & 118-120. Photos of the work are uploaded.

Informational:	
2 Misc	Trench checks for lots 109 - 120 were installed using flowable fill. The check sizes were sufficient. Photos have been uploaded.

Comments: