

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20190679
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Mark Harding	Failed	Tuesday, May 12, 2020

Corrective Action Required:
1 SECOND FLOOR > all fire alarm wire needs supported and off the other light fixtures and ceiling grid.
> 4x4 box over SW stairs directly over panel on 2nd floor is missing a knockout.

Corrective Action Required:
2 FIRST FLOOR Note: not scheduled- but inspected at the time of the 2nd floor inspection-- open box south wall offices.
support all alarm and low voltage wire off ceiling grid.
support MC per code.

Note-> open air plenum -flame and smoke rating of PVC not allowed in plenum, check plans may need to fire wrap all PVC on 1st floor or change to Cast-iron .

Comments: