

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20201099
Address: 1000 NE COLBERN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	Khanh Nguyen	Failed	Tuesday, May 12, 2020

Corrective Action Required:

1	Misc	-PROVIDE OVERCURRENT PROTECTION FOR THE FEEDER AT THE POINT WHERE IT RECEIVES THE POWER **INSTALL 100 AMP FUSE, NOT 200 AMP -CONNECT THE GEC TO THE UPPER RIGHT LUG WHERE THE SERVICE GROUNDED CONDUCTOR IS CONNECTED TO. FYI: ONLY ONE CONDUCTOR PER LUG UNLESS THE LUG IS LISTED FOR TWO CONDUCTOR **THE GROUNDING ELECTRODE CONDUCTOR MUST CONNECT TO THE BUS BAR THAT THE SERVICE GROUNDED CONDUCTOR IS CONNECTED TO. NEC 250.24.
---	------	--

Comments: