

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192377
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Thursday, May 14, 2020

Informational:	
2 Misc	4-14-20 9:17 am They have installed 40 foot of water line on the west side of Lowenstein. They have plenty of rock and tracer wire. 5-13-20 ESS is preparing to tie-in the water line on Black Twig. The water line has been tied in and water is back in service.

Informational:	
1 Misc	4-1-20 10:12am They are removing the road and debris so they can install waterline. They are still working on digging everything out. No waterline has been installed. They will be pouring straddle blocks to support the existing waterline for valves.

Comments: