

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20193192  
Address: 1820 SW MERRYMAN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Michael Harkins	Failed	Thursday, May 14, 2020

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>- PROVIDE HANGERS PER TRUSS SCHEDULE -</li><li>- SEAL AND SECURE GAS LINE FIREPLACE -</li><li>- PROVIDE STUD SHOES MASTER VANITY -</li><li>- FIRE STOP DRYER VENT @ TOP PLATE -</li><li>- PROVIDE PFH PORTAL FRAMING PER PLAN -</li><li>- PROVIDE 800 LB HOLD DOWN DEVICE EC#2 PER PLAN -</li><li>- PROVIDE ANCHOR BOLTS @ SCH 40 COLUMN UNDER STAIRS -</li><li>- PROVIDE SOLID BLOCK @ 24" O. C. FIRST 3 JOIST BAYS WHERE JOIST RUN PARALLEL TO FOUNDATION WALL PER PLAN -</li><li>- SEAL UPWARD PENETRATIONS BATH #2 , BED #2 , ENTRY CLOSET, MASTER VANITY, REFRIGEEERATOR, -</li><li>- SEAL BATH EXHAUST WITH METALLIC TAPE -</li></ul>
---	------	---

**Comments:**