

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20172535
Address: 269 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Michael Harkins	Partial	Friday, May 15, 2020

Corrective Action Required:

1	Misc	- COMPLETE RC CHANNNEL ELECTRICAL ROOMS - - ALL OTHER AREAS OK TO ROCK - - OK TO TAPE UNITS ONLY GARAGES, CORRIDORS & STAIRWAYS NEED SCREW PATTERN INSPECTION-
---	------	--

Corrective Action Required:

2	Misc	CORRIDORS & STAIRWAYS OK TO TAPE COMPLETE SCREW PATTERN GARAGES ELECTRICAL,IT, RISER ROOMS NEED RC CHANNEL
---	------	--

Comments: