

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193386
Address: 1908 NE CATALINA AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|--------------|----------|----------------------|
| All Rough Inspection - Residential | Khanh Nguyen | Failed | Monday, May 18, 2020 |

Corrective Action Required:

| | | |
|---|------|---|
| 1 | Misc | -Brace ends of lvl beam above the living rm against rotation -Nail hangers above master bathroom -Have engineer to address kitchen beam size. Currently double 16" lvl is installed -Toe nail all joists to top plates (3-10d or 4-8d) |
|---|------|---|

****DO NOT INSULATE**

Comments: