

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193451
Address: 1405 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Not Ready	Tuesday, May 19, 2020

Corrective Action Required:

1	Misc	- TIGHTEN ANCHOR BOLTS GARAGE - - SEAL PENETRATIONS DEAD SPACE AT MUD ROOM - - SEAL FLOOR PENETRATIONS MUD ROOM BATH - - PROVIDE SOLID SECURITY BLOCKING PATIO DOOR - - FIRE BLOCK HVAC CHASES GREAT ROOM - - FIRE BLOCK CHASE LAUNDRY ROOM - - SEAL ELECTRICAL PENETRATIONS TOP & BOTTOM PLATES BOTH 2ND STORY BEDROOMS - - PROVIDE DOUBLE JOIST AT FURNACE PER PLAN -
---	------	--

Comments: