

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191226
Address: 4705 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Khanh Nguyen	Failed	Tuesday, May 19, 2020

Corrective Action Required:

1	Misc	-As-graded plot plan is required prior to sodding -Final grade, sod, downspout extensions -Missing middle deck pier; lag screws must go through the spacers; install support device of outer joist to ledger board
---	------	--

****Deck middle pier inspected-OK to pour after water is pumped out**

Comments: