

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193345
Address: 1816 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Tuesday, May 19, 2020

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">- Fireblock all tubs and shower traps- master bath- Complete DWV 2nd floor above garage- Seal all penetrations at top and sill plates- Seal gaps in Fireblocking 1st floor chase and all fir out dead spaces- Address PEX in 1st floor chase, within 6" of flue vent- Protection plates required for NM within 1 1/4" of stud member end- Truss hangers per plan- Address notched truss in garage by single car bay- Remove front porch and rear patio lids to expose truss hangers for inspection- Complete garage PFH per plans- EC#2 800 lb hold downs per plans
---	------	---

Comments: