

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20181667
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	John DiMauro	Partial	Tuesday, May 19, 2020

Informational:

1 Misc

Bob Cochran Concrete is on site replacing the sections of curb that were cracked and damaged. Public works bond inspection discovered sections of curb to be replaced and the crew is on site now. Pre pour inspection was performed and the sub grade and forms are set for the install. I will return for further inspection.

Comments: