

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20191872  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer - Wye / Insert-A-Tee Installation</b>	John DiMauro	Passed	Tuesday, May 19, 2020

Informational:

1 Misc

During the construction of Storm Line 1, the crew discovered that where Sanitary Line A crosses the storm line, the service lateral for lot 130 was set back 8' ft short and was not going to allow for proper clearance between the storm and sanitary lines. After discussion with the water department the crew adjusted the service laterals to the correct stations and clearance was achieved. I verified the correct materials used for the correction (Strong-Back Fernco) and Lance Lewis from the water department was on site to inspect the correction as well.

**Comments:**