

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200789  
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Ronald Paynter	Partial	Tuesday, May 19, 2020

Informational: 1 Misc	Marty with Rainbow Construction started working on roof drain #2 today. RP 5-13-20
Informational: 2 Misc	Marty's crew has continued working on drain line #2. Made some field changes to 45's instead of 90's where it wraps around the building. Also talked with Mark Goracke from A.L. Huber concerning the severe slope to the inlets. He has contacted Designer Matt Schlitt about raising one of them. He believes the other one won't be that severe. RP 5-14-20
Informational: 3 Misc	Marty's crew laid the storm pipe around the base of the building and installed another Nyloplast inlet. Inlets still look set to low but are placed according to plans. Developer has decided to raise the beginning inlet 6 inches. Will monitor the other inlets when grading for drainage. RP 5-18-20
Informational: 4 Misc	Marty's crew finished drain line 2 and drain line 1 today. Just waiting to see if the developer wants to raise two of the inlets that look to be below grade. RP 5-19-20

**Comments:**