

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192495

Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Khanh Nguyen	Failed	Wednesday, May 20, 2020

Corrective Action Required:

1	Misc	-Rock open side of the wall. See the opening at end of (2)2x10; Rock around wood at plate line -Screw pattern per UL design -firecaulk all penetrations of the fire-rated wall -the oversized hole at plumbing cleanout inside the med gas rm must be protected with a listed fire-stopping collar -remove all fire-caulking around the fire dampers. Instead, pack in mineral wool around the fire dampers
---	------	---

****LEAVE THE LADDER THERE FOR RE-INSPECTION**

Comments: