

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191907
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	Khanh Nguyen	Failed	Friday, May 22, 2020

Partial Correction:

1	Misc	NO ISSUES FOUND ON INSTALLED SERVICE EQUIPMENT AND GROUNDING. SECONDARY NOT IN PLACE FOR INSPECTION.
---	------	--

Corrective Action Required:

2	Misc	<p>-PROVIDE ACCESS TO VERIFY GROUNDING TO METAL WATER SERVICE, IF PRESENT, WITH #2 COPPER GROUNDING ELECTRODE CONDUCTOR (GEC) SIZED PER 250.66</p> <p>-VERIFY GROUNDING TO UFER, WHICH IS PRESENT, WITH #4 COPPER GEC</p> <p>-GROUNDING ELECTRODE CONDUCTORS SHALL CONNECT TO THE BUS BAR THAT THE SERVICE GROUNDED CONDUCTOR IS CONNECTED TO; OR INSTALL A BONDING JUMPER SIZED PER 250.66 TO THE BUS BAR THAT THE GECs ARE CONNECTED TO. NEC 250.24(A)(1) AND (4)</p> <p>-BOND THE RACEWAY ENCLOSING THE SERVICE CONDUCTORS PER 250.92 BY: REMOVE ENAMEL AT SERVICE DISCONNECT ENCLOSURE CONNECTION OF RACEWAY ENCLOSING THE SERVICE CONDUCTORS FOR DIRECT METAL-METAL CONTACT; OR INSTALL BONDING BUSHING WITH JUMPER SIZED PER 250.66.</p>
---	------	--

Comments: