

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183647  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Grading/Excavation/Fill Inspection</b>	John Jackson	Partial	Friday, May 22, 2020

Informational:

1 Misc

Contractor continued to grade and fill onsite.

Informational:

2 Misc

Contractor continued to fill and grade site as per plan.

Informational:

3 Misc

Contractor not working at full force but earthwork. Compaction and grading onsite. Weather 54 degrees and could brief shower through the morning. Report was done at 10:45AM.

Informational:

4 Misc

A lite amount of grading was done it maybe due to the moisture from passed rains. Temperature for today is 61 degrees and cloudy @ 12:39 5/7/20. Olsson Labs was onsite to get soil compaction test .

Informational:

5 Misc

Contractor continues to grade and excavate work site as per plan.

Informational:

6 Misc

Contractor continued to grade & excavate work site also they began blasting this week. Today there was no work temperatures in the low to mid 60's cloudy with rains throughout the day..

**Comments:**