

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200716
Address: 910 NW BLUE PKWY, Unit:W, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Khanh Nguyen	Partial	Friday, May 22, 2020

Partial Correction:

1 Misc

IN-WALL OK TO COVER:
-THE REAR 6" DEMISING WALL; EAST 4" WALL

****YOU CAN START ROCKING THE EXERCISE BIKE ROOM ONE-SIDE ONLY**

CORRECTIONS:

-PROTECT PLUMBING AT BOTTOM WALL TRACK WITH MIN. 2" OF PROTECTION BEYOND THE TRACK
-SECURE IN-WALL 2" OR SMALLER PLUMBING AT MID-WALL HEIGHT
-LAUNDRY STAND PIPE SHALL EXTEND MIN 18" AND NO MORE THAN 42" ABOVE THE TRAP WEIR
-INSTALL BLOCKINGS FOR THE RESTROOM GRAB BARS

Comments: