

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200304
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Tuesday, May 26, 2020

Informational:

1 Misc

4-7-20 2:04pm They had removed a fire hydrant to run sanitary and they have now installed back. 9:19am They are starting to dig out to start installing waterline. They have approximately 30' installed. 4-24-20 8:10am They have poured thrust blocks and will be working on getting a fire hydrant installed before rain moves in. 4-28-20 8:55am All of the water line has been installed along with all thrust blocks and straddle blocks. Rodriguez plans of filling the water line later this week. 5-19-20 Rodriguez is running the service water lines to the vaults. They will be pouring the concrete thrust blocks later today. 5-21-20 They have poured all the thrust restraints up to the vaults. They are currently working on setting up and pouring the thrust blocks coming out of the vaults. 5-22-20 All of the thrust blocks are poured. They are going to fill and flush the water line. We will pressure test on Tuesday 5-26-20. 5-26-20 They have flushed the line and are setting up for the hydrostatic test. 5-26-20 Rodriguez is starting to chlorinate the water line. The water line is chlorinated. We will flush in 24 hours.

Comments: