

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20193315  
Address: 222 SW TILLER CT, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Not Ready	Wednesday, May 27, 2020

Corrective Action Required:

1	Misc	- NO CITY STAMPED PLANS ON SITE - - NO CITY STAMPED TRUSS PLANS ON SITE - - HOUSE NOT READY FOR ROUGH IN, PLUMBING TRADE ON SITE INSTALLING PLUMBING AT TIME OF INSPECTION, ALL TRADES SHOULD BE COMPLETE AT TIME OF ALL ROUGH INSPECTION -
---	------	---

Comments: