

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191865
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Joe Starlin	Partial	Friday, May 29, 2020

Informational:

1	Misc	7-23-19 Meeting water dept. on site to do a test shutdown.
---	------	--

Informational:

2	Misc	10-10-19 I met with Darell to give him revised plans.
---	------	---

Informational:

3	Misc	11-18-19 There was no activity on site at this time.
---	------	--

Informational:

4	Misc	2-18-20 11:37am I spoke with the Superintendent of the job about keeping the streets clean. We had a compliant call at 11:13am about muddy streets and I arrived on site at 11:35am to find no mud on any of the streets. He appears to be doing a good job.
---	------	--

Informational:

5	Misc	4-30-20 10:32am I spoke with the superintendent of the site about erosion control. There is no run off on this site at this time. However they are aware that erosion controls will need to be in place if the grade changes to flow out. 5-26-20 There is no activity on the site today due to weather. 5-28-20 There is no activity on site due to weather. It has been raining all day. 5-29-20 We met for a TCO but there sidewalk is not installed along with other issues.
---	------	--

Comments: