

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20201001  
Address: 1520 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection - Residential</b>	Patrick Schonfeldt	Not Ready	Tuesday, June 02, 2020

Corrective Action Required:

1	R405 FOUNDATION DRAINAGE	-DRAIN TILE NOT INSTALLED, 6/2 INTERIOR DRAIN TILE STILL NOT INSTALLED  - MUD WATER COVERING DWV BY CLEANOUT, UNABLE TO INSPECT CONNECTIONS THAT ARE COVERED, PUMP OUT WATER OR WAIT UNTIL CONDITIONS ALLOW FOR COMPLETE INSPECTION BEFORE RESCHEDULING
---	--------------------------	---

**Comments:**