CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20192660

Address: 1533 SW ARBOR FALLS DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Patrick Schonfeldt Failed Wednesday, June 03,

Residential 2020

Corrective Action Required:

1 Misc - Submit as graded plot plan for review

Complete final grade and sodComplete siding/stone at front

- Place splashblocks at all downspout and sump pump discharge locations for

minimum distance from foundation 36"

- Security screws at back door, provide (2) 3" screws each exterior hinge and strike plate

- Remove all paint covers from smokes

- Complete light fixture in master bath above tub
- Provide access for jacuzzi tub motor, when access cover is removed access to motor is blocked by drywall
- Basement GFCI outlet at sub panel testing at hot/neut reverse
- Dishwasher requires GFCI protection
 AFCI protection at laundry circuit

Comments: