

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20193623
Address: 440 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Hood/Duct Inspection	Michael Harkins	Partial	Wednesday, June 03, 2020

Informational:
1 Misc

- NEED LADDER AND 100W LIGHT SOURCE TO DO THE LIGHT TEST FOR THE WELD PART OF THE DUCT -
- WELDS APPROVED OK FOR 1ST LAYER WRAP -
- 1ST LAYER WRAP APPROVED OK FOR 2ND LAYER -

Comments: