

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201254
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Wednesday, June 03, 2020

Informational:

1	Misc	5-27-20 Breit is on site installing sanitary line. They have 5 sticks of sanitary line installed at this time.
---	------	--

Informational:

2	Misc	5-27-20 Breit is on site installing sanitary line. They have 5 sticks of sanitary line installed at this time. I informed him that they will need compaction testing and tracer tape. 6-3-20 On 6-2-20 they installed 112' of sanitary line. Today they are on hold for fiber in there way. They installed 14' today/
---	------	---

Comments: