

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20201001  
Address: 1520 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection</b> <b>- Residential</b>	Patrick Schonfeldt	Failed	Thursday, June 04, 2020

Corrective Action Required:

- |   |                          |  |
|---|--------------------------|--|
| 1 | R405 FOUNDATION DRAINAGE | - MUD WATER COVERING DWV BY CLEANOUT, UNABLE TO INSPECT CONNECTIONS THAT ARE COVERED, PUMP OUT WATER OR WAIT UNTIL CONDITIONS ALLOW FOR COMPLETE INSPECTION BEFORE RESCHEDULING  |
|   |                          | - INTERIOR DRAIN TILE HAS BEEN INSTALLED BUT IS DROPPED ACROSS THE MIDDLE OF BASEMENT, LAY DRAIN TILE OUT ALONG FOOTING AND AT OPPOSITE FOUNDATION FOOTING CORNER FROM SUMP PUMP |

**Comments:**