

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20170411
Address: 3580 SW HOLLYWOOD DR, Unit:8, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Michael Harkins	Failed	Thursday, June 04, 2020

Corrective Action Required:
1 THIRD FLOOR - 3rd floor 1st layer type C ceilings -
 - 1 layer type X units & south corridor -
 3RD FLOOR 2ND LAYER TYPE C CEILINGS

Corrective Action Required:
2 STAIR TOWER 1 -1ST LAYER TYPE C CEILING 3RD FLOOR -
 - 2nd layer type c ceiling -
 - 3RD LAYER TYPE C & RC CHANNEL

Corrective Action Required:
3 STAIR TOWER 2 - 1ST LAYER TYPE C CEILING 3RD FLOOR -
 - 2ND LAYER TYPE C -
 - 3RD LAYER TYPE C & RC CHANNEL -

Corrective Action Required:
4 STAIR TOWER 3 - 1ST LAYER TYPE C CEILING 3RD FLOOR -
 - 2nd layer type c -
 - 3RD LAYER TYPE C & RC CHANNEL -

Corrective Action Required:
5 STAIR TOWER 4 1ST LAYER TYPE C CEILING 3RD FLOOR -
 - 2nd layer type c -
 - 3RD LAYER TYPE C & RC CHANNEL -

Corrective Action Required:

6	LOWER LEVEL	- ALL UNITS OK -
Corrective Action Required:		
7	FIRST FLOOR	- UNITS ONLY -
		- 1ST LAYER CORRIDOR AT STAIRWAYS -
		- 102 REPAIR CEILING AT ENTRY DOOR -
		- 106 REMOVE TYPE X CEILING LIVING ROOM IN CORNER -
		- 108 COMPLETE SCREW PATTERN TO CEILING -
		- 110 COMPLETE SCREW PATTERN TO CEILING -
Corrective Action Required:		
8	SECOND FLOOR	- UNITS COMPLETE -
		- 1ST LAYER CORRIDOR AT STAIRWAYS -

Comments: