

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20192650

Address: 855 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064855 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb New/Replacement</b>	Steve Robbins	Partial	Friday, April 24, 2020

Corrective Action Required:

1 Misc CONTRACTOR- is working to seal honeycomb that were in the curb that were poured from 12/3/19 to 12/6/19. Before any curb or proof roll will be performed. Steel reinforced subgrade was installed for Dumpster Land Pad.

Informational:

2 Misc Contractor continued to fill honey combs in poured curbs. Contractor continued to pour curbs and Dumpster Landing Pad.

Informational:

3 Misc Contractor continue to install curb as per plans. Blankets are onsite.

Informational:

4 Misc Curbs have been installed. Steve Robbins 04/24/2020 12:35 PM

**Comments:**