

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191907
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	Michael Harkins	Not Ready	Friday, June 05, 2020

Corrective Action Required:

1	Misc	<p>-***Color code bonding bushing wire to bus bar.</p> <p>**not installed--GROUNDING ELECTRODE CONDUCTORS SHALL CONNECT TO THE BUS BAR THAT THE SERVICE GROUNDED CONDUCTOR IS CONNECTED TO; OR INSTALL A BONDING JUMPER SIZED PER 250.66 TO THE BUS BAR THAT THE GECs ARE CONNECTED TO.</p> <p>-Dbl pole breakers connected together wwith ground wire, install approved breaker cap to connect the 2, not a peice of wire.</p> <p>-GROUNDING ELECTRODE CONDUCTORS SHALL CONNECT TO THE BUS BAR THAT THE SERVICE GROUNDED CONDUCTOR IS CONNECTED TO; OR INSTALL A BONDING JUMPER SIZED PER 250.66 TO THE BUS BAR THAT THE GECs ARE CONNECTED TO. NEC 250.24(A)(1) AND (4)</p>
---	------	---

Comments: