

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Joe Starlin	Partial	Monday, June 08, 2020

Informational:

1	Misc	11-26-19 9:04am They have started pouring curb on the east west rd. They are using the curb machine and have CFS doing all test. There will be field cures for the curb.
---	------	--

Informational:

2	Misc	11-26-19 9:04am They have started pouring curb on the east west rd. They are using the curb machine and have CFS doing all test. There will be field cures for the curb. 1:30pm They have poured the curb on the south west side that leads to Lowenstein.
---	------	--

Informational:

4	Misc	12-2-19 8:47am They are setting up the throats for the storm boxes and will be pouring them later today when the temp gets above freezing. 2:06pm They have three throats poured and will have six total for the day. They are using an exceleator to help the concrete set up.
---	------	---

Informational:

5	Misc	12-3-19 They poured curb throats for the storm boxes and the island on the east west road at the north end of the site. The Forman is holding concrete tickets for me. 5-21-20 ESS has poured the curb on private roads C and along private road B. 5-27-20 ESS are setting up inlet throats along Private road C and B. They have poured throats and have moved out to Pryor to set up for pours. 6-1-20 2:11pm They have poured part of the drive for Private road C
---	------	--

and are now pouring the curb on the north side of the drive for C road. They poured the Island on A road. 6-8-20 8:58am ESS are pouring curb on Private road B at the north end of the job site. ESS is pouring the curb at the drive of Summit Woods.

Informational:

3 Misc

11-26-19 9:04am They have started pouring curb on the east west rd. They are using the curb machine and have CFS doing all test. There will be field cures for the curb. 1:30pm They have poured the curb on the south west side that leads to Lowenstein.

Comments: