

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191873
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	John DiMauro	Partial	Tuesday, June 09, 2020

Informational:

1 Misc

The Redford crew started the storm sewer install on line 1. The crew set storm boxes 1-1 & 1-2 and ran the HDPE pipe between the two boxes. Photos of the work are uploaded.

Informational:

2 Misc

The Redford crew is working on both storm lines 1 & 2. Yesterday the crew set curb inlets 1-3 & 10-4, set the HDPE pipe between them and poured the collars. The crew is currently pouring the inverts for the two inlets.

The crew has installed storm line 1 from the tie in at the existing field inlet 1-7 and has laid approximately 375' ft of the 18" & 15" HDPE as well as set the FI 2-1.

Photos of the work are uploaded.

Comments: