

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20200707  
Address: 860 NW BLUE PKWY, Unit:U, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Mark Harding	Partial	Tuesday, June 09, 2020

Corrective Action Required:

1	FRAMING/STRUCTURE	ROUGH FRAMING AND ELECTRICAL WALLS ONLY: WALLS WITH FRAMING AND ELECTRICAL ONLY, DO NOT COVER WALLS OR CEILING WHERE PLUMBING IS NOT INSTALLED.  NO ABOVE CEILING APPROVED AT THIS INSPECTION. HARD OR TILE CEILING. UNDERSLAB PLUMBING NOT INSTALLED AT THIS TIME.
---	-------------------	--

Comments: