

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20193625  
Address: 2050 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Base Lift</b>	Joe Starlin	Partial	Tuesday, June 09, 2020

Informational:	
1      Misc	6-9-20 8:28am The asphalt crew have arrived and are getting set up to lay asphalt on all three turn lanes on Pryor. They will put down base on Private Rd C.

Informational:	
2      Misc	6-9-20 8:28am The asphalt crew have arrived and are getting set up to lay asphalt on all three turn lanes on Pryor. They will put down base on Private Rd C. They have started laying asphalt on the turn lane for Summit Woods.

Informational:	
3      Misc	6-9-20 8:28am The asphalt crew have arrived and are getting set up to lay asphalt on all three turn lanes on Pryor. They will put down base on Private Rd C. They have started laying asphalt on the turn lane for Summit Woods. Metro Asphalt has the base on all three turn lanes on Pryor and are working on Private Rd C. CFS is on site for all testing.

**Comments:**