

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191865
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Joe Starlin	Partial	Wednesday, June 10, 2020

Informational:

1	Misc	5-18-20 They are pouring the curb for the parking lot on east side of the street. 5-19-20 They are pulling forms and will be pouring more curb later today. They have poured the curb on the west side. 6-8-20 7:05am They are pouring the curb in the parking lot on the west side of the building. They are done for the day. They have the islands poured. They used white cure. 6-9-20 8:58am They are pouring more curb on the SW corner of the parking lot. 6-10-20 11:02am All of the curb is poured.
---	------	--

Comments: