

DEVELOPMENT SERVICES

Punch List

Date: Wednesday, June 10, 2020

To: Turner Construction
1220 Washington STE
Kansas City, Mo 64105

Re: **Certificate of Partial Substantial Completion for:**
Project Title: LEE'S SUMMIT MEDICAL CENTER - HCA MEDICAL OFFICE BUILDING
Permit Number: PRSITE20191266
Permit Type: Development - Site
Work Description: LEES SUMMIT MEDICAL CENTER - HCA MEDICAL OFFICE BUILDING

A comprehensive inspection was completed for this project. It has been determined by Development Center that a Certificate of Partial Substantial Completion can be released. The following items were incomplete as of the date of this letter. The developer, contractors and engineers have ninety (90) days to complete these deficiencies in accordance with the City of Lee's Summit's, Design and Construction Manual, Ordinance 5813.

PUNCH LIST CORRECTIONS:

- 1. Get the engineers approval of a design to get the detension basin to drain and function properly.**
- 2. When the approval is made they need to do the work and make sure the basin if functioning properly.**
- 3. Will need as-builts of the corrections that are made.**
- 4. Need to make repairs to any damage that happens to the basin during the re-construction of the basin.**

We do not claim this list identifies all possible incomplete, damaged, or unfinished work - items may have been unintentionally omitted. Omission from the punch list does not relieve the Developer, Contractors, or Engineer from responsibility to complete work in accordance with approved Engineering Plans, Development Plans and Lee's Summit's Design and Construction Manual.

Permit Holder
(Signature & Date)

Steve Robbins, Engineering Inspections Manager
(Signature & Date)

Original: Inspections File

Copy:
Developer

Development Services Engineering Manager