

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200323

Address: 440 NW CHIPMAN RD, Unit:IR, LEES SUMMIT, MO 64086440 NW CHIPMAN RD, LEES SUMMIT, MO
64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Joe Starlin	Partial	Thursday, June 11, 2020

Informational:

1 Misc

6-8-20 7:40am They are pouring the concrete for the drive thru lane. They will move over to the curb on the south side of the site to pour it out after they finish with the lane. They are done pouring and are forming up more curb. 6-9-20 They are pouring the curb on the north side of the site in the drive thru lane. 2:30pm They have stopped pouring are setting forms for more curb. 6-10-20 They are pouring more curb. 2:15pm Bob Burns met me on site and we helped the contractor lay out the ADA for there sidewalk. 6-11-20 All curb is poured.

Comments: