

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Surface Course	Joe Starlin	Partial	Thursday, June 11, 2020

Informational:

1 Misc

3-30-20 1:25pm They are setting up to put surface on private road A. They are starting at Lowenstein and working to private road C. They are using recycled type 3 for surface. The plans say type 3 for surface. 2:36pm They are done with surface on A road up to private road C. They are now setting up to surface the park.

Informational:

2 Misc

3-31-20 7:44am They layed surface on private road B. They still need to surface the drives.

Informational:

3 Misc

3-31-20 7:44am They layed surface on private road B. They still need to surface the drives. 6-11-20 9:10am Metro Asphalt are laying surface on Private road C. 2:01pm Metro is done with surface on Private road C. They are working on the turn lanes on Pryor.

Comments: