CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500

NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

DE - Stabilized Subgrade Ronald Paynter Partial Thursday, June 11,

2020

Informational:

1 Misc Brian tilled in 5% Portland cement, 6 inches deep. KC Testing was out here

monitoring and taking test samples. Tentative plan for proof rolling is next

Monday afternoon. RP 6-3-20

Informational:

2 Misc Spalding has started laying and rolling the rock base. RP 6-11-20

Comments: