

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200304
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Joe Starlin	Failed	Thursday, June 11, 2020

Informational:

1 Misc

6-11-20 10:22am Shaw is pouring the curb on the South West corner of the site. They have been informed to use white cure. PSI did a subgrade inspection. They installed geogrid and type 5 base. I was not informed of the pour taking place. 2:50pm Shaw did not cure any of the curb fully the tempature out side 85 degrees. There is approximately 244 ' that received no cure at all for over 5 hours. The intire run of curb had no cure on the back side leaving bare concrete exposed in the heat for approximately 5 plus hours. It is my recommendation that it be removed and replaced. Cure should be applied right after final finish.

Comments: