

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201254
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Thursday, June 11, 2020

Informational:

1	Misc	5-27-20 Breit is on site installing sanitary line. They have 5 sticks of sanitary line installed at this time.
---	------	--

Informational:

2	Misc	5-27-20 Breit is on site installing sanitary line. They have 5 sticks of sanitary line installed at this time. I informed him that they will need compaction testing and tracer tape. 6-3-20 On 6-2-20 they installed 112' of sanitary line. Today they are on hold for fiber in there way. They installed 14' today. 6-5-20 On 6-4-20 A-2 manhole is set and one stick of sanitary line. 6-8-20 7:27am They are starting to dig out on 1st street to run the sanitary line out of A-2 manhole. They have a total of 14' installed today due to utilities. 6-9-20 They installed 4 sticks of sanitary line. 6-10-20 10:06am They installed 14' of sanitary line today so far. 6-10-20 They installed 7 sticks of sanitary line. 6-11-20 8:42am They are working on setting manhole A-3./
---	------	--

Comments: