

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------------|----------------|----------|-----------------------|
| DE - Stabilized Subgrade | Ronald Paynter | Partial | Friday, June 12, 2020 |

Informational:

| | | |
|---|------|---|
| 1 | Misc | Brian tilled in 5% Portland cement, 6 inches deep. KC Testing was out here monitoring and taking test samples. Tentative plan for proof rolling is next Monday afternoon. RP 6-3-20 |
|---|------|---|

Informational:

| | | |
|---|------|---|
| 2 | Misc | Spalding has started laying and rolling the rock base. RP 6-11-20 |
|---|------|---|

Informational:

| | | |
|---|------|--|
| 3 | Misc | Spalding has got all the rock down and rolled / graded in. Just need to let in set up and bake now. RP 6-12-20 |
|---|------|--|

Comments: