

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200323

Address: 440 NW CHIPMAN RD, Unit:IR, LEES SUMMIT, MO 64086440 NW CHIPMAN RD, LEES SUMMIT, MO
64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------------|--------------|----------|----------------------------|
| DE - Street - Base Lift | John Jackson | Passed | Saturday, June 13, 2020 |

Informational:

1 Misc

Little Joe's Asphalt Co. began around 7:40 am with temperatures in the mid to upper 70's. Approximate 372 tons 18 loads of Type 1-01 RC asphalt was layed for the base lift. Asphalt was to hot to lay surface coat temperatures over 155 degrees.

Comments: