

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182613
Address: 905 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Partial	Monday, June 15, 2020

Partial Correction:
1 STAIR TOWER 1 OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLY AT STAIRS:

WELL FACE,3RD FL 1ST LAYER,4TH,

STAIR #1:
WELL FACE + BACKSIDE ABV CLG:
1ST FLOOR 1ST & 2ND LAYERS
2ND FLR 1ST & 2ND LAYERS;
3rd FLOOR 1ST LAYER,2ND LAYER

Partial Correction:
2 STAIR TOWER 2 STAIR #2:
WELL FACE + BACKSIDE ABV CLG:
1ST FLOOR 1ST & 2ND LAYERS
2ND FLR 1ST & 2ND LAYERS

WELL FACE,3RD FL 1ST LAYER,4TH

4TH FLOOR:

Corrective Action Required:
3 ELEVATOR 1 OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLY AT

ELEVATOR:

PRE-ROCK @ BACKSIDE ABV CLG:

1ST FLOOR 1ST & 2ND LAYERS

2ND FLOOR 1ST & 2ND LAYERS

3RD FLOOR: 1ST LAYER;2ND LAYERS

- ELEVATOR SHAFT -

- FIRST LAYER ALL FLOORS & CEILING -

-2ND LAYER

Corrective Action Required:

4 FIRST FLOOR

- BEHIND TUBS/SHOWERS 1ST LAYER FIRE CAULK -

Corrective Action Required:

5 SECOND FLOOR

- BEHIND TUBS/SHOWERS 1ST LAYER/ FIRE CAULK -

Corrective Action Required:

6 THIRD FLOOR

- BEHIND TUBS/ SHOWERS 1ST LAYER FIRE CAULK -

Corrective Action Required:

7 FOURTH FLOOR

- BEHIND TUBS/SHOWERS 1ST LAYER / FIRE CAULK -

Comments: