CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20190564

Address: 4700 NE POCONO CIR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Robb Popp Failed Monday, June 15, 2020

Residential

Informational:

1 -WATER WAS SCHEDULED AS "READY NOW", BUT NOTHING WAS READY. ONLY

THE UNDERSLAB PLUMBING INSIDE, BUT IT IS NOT EVEN A SAME-DAY INSPECTION. LET ALONE 2-HR INSPECTION. NOT-READY FEE ASSESSED

Corrective Action Required:

2 Misc -Water meter well needs dug out and lowered to match grade.

-ALL FEES NEED TO BE PAID BEFORE OCCUPANCY

-PROVIDE HANDRAIL IN GARAGE STAIRS
-COMPLETE ALL EXTERIOR DRAINAGE
-PROVIDE AFCI PROTECTION PER CODE

-PROVIDE GFCI PROTECTED RECEPTACLE FOR DISHWASHER AND IN LAUNDRY

ROOM

-PROVIDE SPARK RINGS WHERE RECESSED IN WOOD

-PROVIDE HAMMER ARRESTORS

-COVER PLATE UNDER SINK AND IN BASEMENT CEILING

-FAULTY GFCI UPSTAIRS BEDROOM

-SEAL PLENUM IN BASEMENT

-REMOVE SCREW FROM ANTI SYPHON DEVICES

-LOCKOUT DEVICES FOR ALL HARDWIRED APPLIANCES

-PROVIDE CLAMP FOR AC WHIP

Comments:	
------------------	--