

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20193693
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Failed	Tuesday, June 16, 2020

Corrective Action Required:

1	Miscellaneous Correction	-CLARIFY SPECIFIED GAUGE OF METAL STUDS AT NORTH BEARING WALL -CLARIFY HOLD DOWNS/ANCHOR BOLTS PER S1/58 -FASTEN STUD IN BATHROOM TO BOTTOM PLATE -MISSING PROTECTION PLATES FOR DWV -FIRE BLOCK BATHROOM/ MECHANICAL ROOM WALL AT SHEET ROCK ELEVATION -PROVIDE APPROVED TRUSS LAYOUT/ DRAWINGS -DOUBLE STUDS REQUIRED UNDER EACH DOUBLE TRUSS OR GIRDER -TIGHTEN ANCHOR BOLTS THROUGHOUT -FASTEN DOUBLE STUDS TOGETHER ON NORTH WALL
---	-----------------------------	---

Comments: