

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200860  
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Proof roll parking lot</b>	Ronald Paynter	Partial	Tuesday, June 16, 2020

Corrective Action Required:

1	Misc	Knight Excavating had a tandem dump truck with a 20 ton load. A majority of the east lot and a small section of the south lot pumped. Found an irrigation line still draining water into the east lot. They are going to dig down an additional 6 inches and place rock in those areas followed by geo grid and additional rock. RP 6-10-20
---	------	---

Corrective Action Required:

2	Misc	Knight Excavating had a tandem dump truck with a 21 ton load. Justin from Terracon was here as a 3rd party inspector. We had 2 soft areas at the south end of the east parking lot. Since the AB3 is still wet, we are going to let it set up another 24 hrs at the minimum. RP 6-16-20
---	------	---

**Comments:**