

# Inspection Summary

Permit #: PRSUBD20192368, Development - Subdivision  
Goppert Acres  
Address: 713 SW 15TH CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection:   | Inspector:    | Outcome: | Date:                    |
|---|---------------|----------|--------------------------|
| DE - Sanitary Sewer Construction Inspection<br>Informational<br>1 | Steve Robbins | Passed   | Wednesday, June 17, 2020 |

Brian Snow and crew are installing 8" Sanitary Line from MH A2 and on. Crew also has hooked up Sanitary Line to cored stubb @ 0+00.

Informational  
2

Upon Inspectors arrival, Brian Snow and crew had set MH A3 and were heading to set last ManHole by the end of the day which is Manhole A4 @ 5+37.89

Informational  
3

The water dept. did a camera test and found a sag, after it was repaired it sat for 30 days and they came out again and everything has now passed for sanitary.

|   |              |        |                          |
|---|--------------|--------|--------------------------|
| DE - Water Line - Construction Inspection<br>Informational<br>1 | John DiMauro | Passed | Wednesday, June 17, 2020 |
|---|--------------|--------|--------------------------|

70 LF OF 36' PVC C900 has been installed and wrapped per revised plans.

Informational  
2

Construction Taps have been made by water department but no Valve checks have been

done.

|                                       |                    |        |                             |
|---------------------------------------|--------------------|--------|-----------------------------|
| DE - Water Line - Thrust<br>Restraint | John DiMauro       | Passed | Wednesday,<br>June 17, 2020 |
| Informational                         |                    |        |                             |
| 1                                     | SEPTEMBER 26, 2019 |        |                             |

All kickers and restraints have been poured and formed.

|                           |                  |        |                             |
|---------------------------|------------------|--------|-----------------------------|
| DE - Curb New/Replacement | John DiMauro     | Passed | Wednesday,<br>June 17, 2020 |
| Informational             |                  |        |                             |
| 1                         | NOVEMBER 4, 2019 |        |                             |

Concrete crews are onsite installing curbs. Curbs are being installed with a paving machine due to there being 800 ft of curb. Terracon was onsite to make compression strength cylinders and to check temp, slump, and air. Inspector also told crews to make sure they white cure and blanket.

|                         |                   |        |                             |
|-------------------------|-------------------|--------|-----------------------------|
| DE - Street - Base Lift | Steve Robbins     | Passed | Wednesday,<br>June 17, 2020 |
| Informational           |                   |        |                             |
| 1                       | DECEMBER 12, 2019 |        |                             |

Advanced Asphalt was onsite installing the base layer of Asphalt to the project.

|                              |            |        |                             |
|------------------------------|------------|--------|-----------------------------|
| DE - Sanitary Sewer - Vacuum | Tom Taylor | Passed | Wednesday,<br>June 17, 2020 |
|------------------------------|------------|--------|-----------------------------|

**Comments:**

---