

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192377
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Grading/Excavation/Fill Inspection	Joe Starlin	Partial	Wednesday, June 17, 2020

Informational:

1	Misc	11-5-19 They have cut out and are digging and placing base rock in for the turn lane at Pryor and Lowenstein. It should be ready for a proof roll on 11-7-19.
---	------	---

Informational:

2	Misc	4-9-20 3:23pm They are hauling out dirt cutting to grade at Lowenstein and Black Twig.
---	------	--

Informational:

3	Misc	4-16-20 ESS has cut out the south side of Black Twig to set up for curb and walk. 1:30pm ESS are installing Geo Grid and laying base rock. 6-17-20 ESS has the graid cut and geo-grid down and are placing base rock. They will be l;poking for a proof roll on 6-18-20.
---	------	--

Comments: