

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191865
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Surface Course	Joe Starlin	Partial	Wednesday, June 17, 2020

Informational:

1 Misc

6-13-20 6:53am They have poured out one truck at this time. The north end of the parking lot is poured and now they are working on the alley on the south side of the lot. They have approximately 30 yards on the ground. They are finished with the pour. They will be curing then there done for the day.
6-16-20 They have poured another section of the parking lot on the west side of the site. 6-17-20 1:13pm They have the section of Maple at the water tap ready to pour back. They are using a 5k mix with a burlap finish. 2:45pm They are finishing the concrete now.

Comments: