

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192377
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb - Proof Roll	Joe Starlin	Partial	Thursday, June 18, 2020

Informational:
1 Misc

11-5-19 We started the proof roll at 9:16am on Lowenstein. All of the curb line passed with corrections needed in a few spots and at all radiuses. The park curb line passed on the east side. We have not proof rolled the west side of the park.

Informational:
2 Misc

11-9-19 1:55pm The curb proof roll at the intersection of Pryor and Lowenstein has passed, pending more dry time. The curb line on the west side of the park failed. 6-18-20 9:03am The proof roll for Lowenstein and Black Twig has passed. There is a chance of rain for the over night. I explained to the superintendent that it will be subject to a second proof roll if it does infact rain.

Comments: